


E GLENDALE AVENUE




Erb Park Site Plan
 City of Appleton, Wisconsin

June 3, 2016



- 1 ZERO DEPTH ENTRY
- 2 BODY SLIDE TERMINATING IN RUNOUTS
- 3 TOT SLIDE
- 4 25' SLIDE TOWER
- 5 WATER BASKETBALL
- 6 SHADE
- 7 CONCESSIONS PATIO
- 8 SUN TURF
- 9 1M SPRINGBOARD





PROFESSIONAL SERVICES

More ideas. Better solutions.®

Erb Park and Pool

A Review of a MSA Project in Your Community

City of Appleton, WI

PROJECT ARCHITECT:

MSA Professional Services, Inc.
Carter Arndt, AIA
carndt@msa-ps.com

MSA PROJECT TEAM:

Raine Gardner, PE, Civil Engineer
Sarah McDonald, PLA Landscape Architect

AQUATICS SUBCONSULTANT:

Water Technology Inc.
Matt Freeby

DATE:

June 3, 2016

STATUS SUMMARY:

The project development is proceeding on schedule with work on the final drawings and specifications underway. See the attached current rendered overall park plan and aquatics plan.

COMPLETED PROJECT ACTIVITIES:

- February 4th Kick-off Meeting #1 conducted
- February 10th Aquatics Programming, Group Meetings and Tours took place
- February 12th Draft program statement reviewed and Concept development began
- February 18th TEAM Conference Meeting
- February 24th Conceptual Design Meeting #2
- February 29th Public Open House conducted
- March 1st TEAM Conference Meeting
- March 9th Schematic Design Meeting #3
- March 16th TEAM Conference Meeting
- March 21st Parks and Recreation Committee Meeting
- March 30st Stormwater Meeting
- April 6th Design Development Meeting
- April 25th DD Civil & additional Parks and Recreation Committee Meeting
- April 27th DD Meeting - #6
- April 29th Complete Design Development Package
- May 2nd Start Final Construction Documents
- May 18th Construction Documents Meeting #7
- May 27th Site Plan Submittal to Community Development
- June 8th Construction Documents Meeting #8

UPCOMING PROJECT ACTIVITIES:


- June 30th Construction Document Release for Bidding
- July 21st Bids Due
- July 26th Finance Committee Meeting
- August 3rd City Council Award

PROPOSED OVERALL SCHEDULE:

Start Construction	Mid-August
Finish Construction	Late June 2017



Erb Park and Pool Update



Erb Park and Pool Update

- 1 ZERO DEPTH ENTRY
- 2 BODY SLIDE TERMINATING IN RUNOUTS
- 3 TOT SLIDE
- 4 25' SLIDE TOWER
- 5 WATER BASKETBALL
- 6 SHADE
- 7 CONCESSIONS PATIO
- 8 SUN TURF
- 9 1M SPRINGBOARD

