

June 2024 Building Project Update



Construction Updates

The last month's key building project progress points from Boldt include:

- Geothermal well drilling continues.
- Framed exterior walls on upper level.
- Installed ceiling grid in rooms located at east side ground level.
- Sprayed acoustical ceiling at lower level.
- Painted rooms and ceiling at back of house and northwest side at ground level.
- Stone removal at east and west sides of roof.
- Demoed roof on east side of building.
- Installed roof blocking at parapet wall at community meeting room area.
- Installed roofing on community meeting rooms.
- Installed roof drains and sprinkler system in north stair tower.
- Installed air and water barrier at west and north sides of building.
- Completed south skylight framework.
- Completed commons upper-level concrete deck pour.
- Installed window frames and glass on west side.
- Installed sprinkler heads in east skylight.
- Completed sprinkler head hydronic test at lower and ground level.
- Mechanical, electrical, and plumbing installations continue.

Opening day for the new library is on track for early 2025.

Additional Updates

- Skidmore, Owings & Merrill has shared [architectural fly through animations](#). [Floor plans](#) and [renderings](#) are available for viewing online. Please note furnishing

colors in the animations and renderings are subject to change.

- [Friends of Appleton Public Library](#) and the Capital Campaign Committee continue to make strong fundraising progress. To date they have raised \$11.2 M of their \$12 M goal.

To learn more about the campaign and how you can participate, visit the [Friends website](#).



Exterior Southwest View



Exterior Southeast View



Upper-Level Community Meeting Room



Lower-Level Data and Electrical Room



Geothermal Pump Room




Lower-Level Data and Electrical Room



Upper-Level Air Handling Unit



Main Skylight/Commons Area



Main Skylight



Upper-Level Community Meeting Room Roof