


# KUENY


## ARCHITECTS



# Existing Site Plan



# Master Site Plan





# Master South Rendering



# Master East Rendering



# Master Schedule

1. Construction Document 60%	November 15, 2021
2. Preliminary Site Plan Review	November 16, 2021
3. Construction Document 90%	December 17, 2021
4. Site Plan Submittal	December 21, 2021
5. Design Submittal 100%	January 13, 2022
6. Final Bid document submittal	January 24, 2022
7. 1st Ad for Bid	January 26, 2022
8. 2nd Ad for Bid	February 2, 2022
9. Pre - Bid	February 16, 2022
10. Bids Due	March 1, 2022
11. Transportation Commission Review	March 8, 2022
12. City Council	March 16, 2022

**Old**

1. Construction Document 60%	November 15, 2021
2. Preliminary Site Plan Review	November 16, 2021
3. Construction Document 90%	December 17, 2021
4. Site Plan Submittal	December 21, 2021
5. Design Submittal 100%	February 25, 2022
6. Final Bid document submittal	March 1, 2022
7. 1st Ad for Bid	March 1, 2022
8. 2nd Ad for Bid	March 8, 2022
9. Pre - Bid	March 15, 2022
10. Bids Due	March 29, 2022
11. Transportation Commission Review	April 12, 2022
12. City Council	April 20, 2022

**Proposed**