
## STORMWATER Program Update

Presented to
UTILITIES COMMITTEE
November 13, 2018





- Public Education and Outreach
  - Northeast Wisconsin Stormwater Consortium (NEWSC)
  - Summer Camp, Fox River Academy
- Public Involvement and Participation
  - Tied to Public Education and Outreach
  - April 21, 2018 River Cleanup



- Illicit Discharge Detection and Elimination
  - On-going field screening (2018 Field Work Done)
- Construction Site Pollution Control
  - Implementing Program



- Post-Construction Stormwater Management
  - Implementing program and ordinance
  - Plan reviews 15 in 2014, 21 in 2015, 28 in 2016, 11 in 2017,
    37 so far in 2018
- Pollution Prevention
  - Implementing program



- Stormwater Quality Management
  - City-wide SWMP update fall 2014
  - Continuing to implement plan
  - Continuing to monitor technical changes
  - Continuing to monitor Lower Fox River TMDL implementation
  - Continuing to monitor development of Upper Fox River
     TMDL
- Storm Sewer System Map and Annual Report
  - New On-line DNR Annual Report form



- Current permit expires April 30, 2019
  - Five years from issue date
- Re-application due November 1, 2018 (Done)
- WDNR hosted input sessions on the new permit
  - September 12 webinar
  - September 19 NE Region meeting
  - October 5 statewide survey



- Anticipated schedule for new permit from WDNR
  - Other regions hosting input meetings, Fall 2018
  - EPA review December 2018
  - Issued for statewide public comment January 2019
  - Re-issued May 1, 2019



# Appleton's Implementation Plan for City-wide Stormwater Management Plan

#### 2015

- Final design/permitting of Northland Pond (Done)
- Work with Counties to clarify credit
  - Calumet and Winnebago (Done)
  - Outagamie County (In Progress)
- Evaluate potential Mud Creek project (DONE)
- Relocate public storm sewer at WWTP to address Illicit
   Discharge (Done)



### Appleton's Implementation Plan –Con't

#### • 2016

- Solicit bids for Northland Pond (Done)
- Work with WDOT to clarify credit (waiting for DNR/DOT agreement)

#### 2017

- Construct Northland Pond (Done)
- Evaluate possibility of adding private street sweeping contract to supplement City staff (Done)
- Final Design and Purchase Land for Leona Street Pond (Done)



### Appleton's Implementation Plan –Con't

#### • 2018

- Construct Leona Street Pond (Moved to 2019)
- Possibly construct pond with WDOT 441 Project (Done)


#### • 2019


- Request 2020 budget for next City-wide plan update
- Fall 2019 issue RFP for consultant selection

#### • 2020-2021

- High Efficiency Street Sweeper Upgrade (Moved to 2022)
- Update the City-wide Stormwater Management Plan







## 2018 Capital Projects

- Northland Pond (Done)
- WISDOT/Valley Road Pond (Done)
- Leona Street Pond (Pre-final plans. January 2019 bid)
- Spartan Drive Corridor (In Design)
- CTH JJ/Lightning Drive Pond (Done)
- Coop Pond/Eisenhower Drive (Done)
- Lutz Drive Outfalls (Outfall work done, upstream route refinements under study)
- Evergreen Drive (Under Construction)
- Alvin Street (In Design)



## Regulations/Guidance


- Technical Standards
  - Ditch Checks (Final March)
  - Trackout Control Practices (Final July)
  - Rain Garden (Final September)
- Guidance Documents
  - Interim phosphorus reduction credit for leaf management programs (Final March)
- Wetland regulations (effective July 1)
- NR 152 Model ordinances (effective August 1)

## Regulations/Guidance

- Recently out for Public Comment
  - Tech Std 1052 Non-channel erosion mat
  - Tech Std 1053 Channel erosion mat
  - Guidance for modeling post-construction stormwater management
  - Guidance for artificial wetland exemptions
  - Guidance for non-federal wetland exemptions
  - UNPS grant application instructions

### NORTHLAND POND

- Part of West Wisconsin Ave Study Selected Alternative to reduce flooding west of Mason Street
- Construction completed
   Fall 2018
- Punchlist and grant closure items pending






Page 16

## WisDOT/Valley Road Pond


- DOT- led project to expand existing pond
- Agreement approved by Council last November
- Pond construction 95% complete
- Site being buttoned up for winter
- Complete June 2019





### Leona Street Pond

- DNR and ACOE permits received
- Urban NPS grant approved
- Waiting to hear on flood control grant
- Bidding December 2018 for January award
- Spring/Summer 2019
   Construction



### PaveDrain Permeable Pavement


- Pilot Projects at Fire Station #1 (2015) & Sandra St (2016)
- Flood Reduction and Water Quality
- Performance Monitoring is Ongoing





### **Spartan Drive**


- 60% Design and Permitting in progress
- land acquisition complete on east side
- Development agreements anticipated over winter





## CTH JJ/Lightning Drive Pond


- Joint Project with Outagamie County
- Outagamie County began in 2017
- Completed in 2018





## Coop Pond/Eisenhower Dr Sewer


- AECOM evaluated
   Pond function under current technical standards
- Additional storm sewer done in 2017
- Outlet structure modification done in 2018






### Evergreen Drive

- Joint project with Town of Grand Chute
- Need additional permit from WisDOT for connection to Richmond Street for sidewalks
- Storm sewer construction underway




### **Alvin Street**

- Refined
   Alternatives in coordinating w/
   Church and new owner/developer
- Design and permitting in progress



### **Lutz Drive Outfalls**


- Part of Spencer/Locust Basin Study selected alternative to reduce flooding
- Yacht Club Parking Completed in 2017
- Pierce Ave
   Completed in 2018
- Upstream study refinement underway





## Storm Sewer Upgrades

- Pursuing drainage study recommendations
- Coordinating with paving schedule where feasible





### Preparing for 2019

- RFP issued October 5<sup>th</sup>
  - Stormwater Plan review for site plans and plats
  - North Edgewood Estates box culvert and access road
  - Newberry Street storm sewer evaluation prior to reconstruction
  - Lightning Drive extension stormwater management alternatives
  - Evaluation of K2A and K2B ponds and conveyance

### Preparing for 2019

- Additional RFP's to be issued in January
  - Wetland delineations
  - On-going field screening for Illicit Discharge
     Detection and Elimination
- Future single source requests
  - Urban NPS Planning Grant application
  - Spartan Drive final design and bidding
  - French Road urbanization
  - Leona Pond Construction-Related Services

### 2018 Major Storms

- July 25 (1-hour, 10-year event in some areas)
- August 28 (1-hour, 25-year event in some areas)
- September 4 (saturated ground conditions)
- Additional dam inspections advised by DNR
- Arbutus Park stormwater lift station worked as intended
- Northland Pond on-line morning of August 28
- Modifications made to Memorial Park South Pond