



"...meeting community needs...enhancing quality of life."

**PARKS, RECREATION & FACILITIES
MANAGEMENT**

Dean R. Gazza, Director

1819 East Witzke Boulevard
Appleton, Wisconsin 54911-8401
(920) 832-5572 FAX (920) 993-3103
Email - dean.gazza@appleton.org

TO: Finance Committee

FROM: Dean R. Gazza

DATE: 1-12-2015

RE: Informational: Contract 16-14 was awarded to Miron Construction for Telulah Park Skateboard Park Project in the amount of \$230,278 with a contingency of \$20,844. One change order was issued for \$20,844. Final contract amount is \$251,122. Payments issued to date total \$244,843.95. Request final payment of \$6,278.05.

The 2014 Capital Improvement Budget included funding for the construction of a skateboard park at Telulah Park. Miron completed their scope of work in late fall. A grand-opening is being planned for June 6.

One change order was issued to Miron Construction to complete additional excavation and to provide base material for the skateboard park. This work was originally included in a separate contract with Peter's Concrete Company. Note that the Peter's Concrete Company contract was reduced by \$24,631.36 to reflect this change and the Miron Construction Company contract incurred a change order of \$20,884 to reflect this additional work. This change order was covered by contingency with no increase in the Miron Construction Company contract.

Please contact me at 832-5572 or at dean.gazza@appleton.org with any questions.