



City of Appleton RFQ Log

Regulatory Upgrade and Process Improvement Project

Number	Date Initiated	Description	Comments	Status	Amount
001	2/21/14	SST Ladders in Clearwell	Owner decided to stay with FRP ladders based on additional \$15,170 cost for SST ladders.	Not accepted	\$ -
002	2/27/14	SCADA Software	Additional software and licenses to meet plant needs.	Accepted	\$ 13,956
003	3/7/14	Contractor Plating Alternative	Contractor suggested alternative for Concrete gullet cap instead of SST plates. Easier installation and lower cost. Unforeseen conditions in the Membrane wet well require relocation of SST surge valve pipe and copper pipe to avoid interference with new dual concrete wall.	Accepted	\$ 495,719
004	3/12/14	10" SS Drain Pipe Modifications	Additional rebar recommended during shop drawing review to reduce potential for concrete shrinkage and water leakage at the wall base.	Accepted	\$ 1,231
005	3/13/14	Membrane Wetwell Rebar	Substitute galvanized back-up flanges for SST back-up flanges to match existing pipe materials.	Accepted	\$ 4,362
006	3/14/14	Galvanized Pipe Flanges	<b>Change Order 1 Processed for RFQs 1 through 6. Total Cost = Deduct of \$109,874</b>	Accepted	\$ (23,836)