

WATER SUMMARY FOR JULY 2013

Work done by Construction Maintenance				
	<u>July 12</u>	<u>July 13</u>	<u>YTD 12</u>	<u>YTD 13</u>
Hydrants repaired	12	18	280	87
Hydrants replaced	2	0	4	3
Hydrant leaks	0	1	0	1
Valves replaced	0	0	2	2
Valves tested & inspected	0	351	440	655
Valves Rebuilt	1	4	4	14
Valve boxes repaired	24	25	87	99
Curb boxes repaired	49	39	226	145
Curb boxes replaced	35	11	139	112
Lead or galvanized replaced	0	7	36	12
New services 1"	0	0	0	2
New services >1"	0	0	4	4
Water main breaks	3	1	35	55
Joint leaks repaired	0	0	0	3
Water quality	1	0	8	7
Service leaks (City side)	0	0	1	3
Work done by Meter Service Team				
	<u>July 12</u>	<u>July 13</u>	<u>YTD 12</u>	<u>YTD 13</u>
New accounts set with 3/4" or 1"	1	15	23	124
New accounts set with larger meter	1	0	4	0
Meters tested	106	22	1026	163
Meters failed	0	0	15	1
Meters stalled	2	2	20	18
Service calls	66	77	594	792
Final readings	392	432	2198	2234
Read meters - no reading	8	4	93	83
Defective trace replaced	7	0	19	3
Exception meters inspected	0	0	1	0
Exception meters removed	1	0	2	0
Service leaks found	1	0	4	3
Batteries changed	85	8	887	103

**WATER MAIN BREAK/JOINT LEAK REPORT JULY
2013**

LOCATION	Work Order	TYPE OF PIPE	SIZE	YEAR	BREAK	ESTIMATED DURATION	ESTIMATED WATER LOSS IN GALLONS	ESTIMATED DOLLAR VALUE OF WATER REVENUE LOSS**
805 N. Rankin Street	164096	CIP	4"	1922	3" hole	3 hours at full & 4 hours at half throttle	450,000	\$2,737.30
								\$0.00
								\$0.00
								\$0.00
								\$0.00
								\$0.00
								\$0.00
								\$0.00
								\$0.00
								\$0.00
								\$0.00

**Water loss is calculated at the residential rate of \$4.55 per 100 cubic feet.

**WATER MAIN BREAK/JOINT LEAK DATA LOG JULY
2013**

Leak Location	Arterial, Collector, Freeway, Local	Type of Street Concrete/Ashpalt	Major Break Minor Break	Catch Basin Draining Yes/No	Date/Time	Comments
805 N. Rankin Street	Local	Concrete	Major	Yes 65' away	7/26/2013 1:00 a.m. Friday	Throttled down and let run until normal work hours.