Appleton Wastewater Treatment Plant Synopsis October 2014 - December 2014

Wastewater Treatment Program

• The Appleton Wastewater Treatment Plant (AWWTP) final effluent met Wisconsin Department of Natural Resources (WDNR) discharge monitoring reporting limits for carbonaceous biochemical oxygen demand (CBOD), total suspended solids (TSS), pH, phosphorous, and ammonia. (See Table 1). The treatment plant effluent failed to meet criteria for a Whole Effluent Toxicity (WET) test in December, and is re-testing. The plant maintained good treatment and a healthy microbiological population with a sludge retention time of seven days. Dewatering processes functioned well and converted 12.46 Million Gallons (MG) of primary digested sludge to biosolids.

October 2014 November 2014 Characteristic December 2014 Influent AWWTP Flows (MG) Influent Percent Influent Percent Percent Industrial Flow 54.6 15.8% 49.6 15.8% 51.2 12.6% 289.9 84.2% 264.5 84.2% 355.1 87.4% Domestic Flow 344.5 314.1 406.3 Total Flow Pollutant Loadings (lbs) Effluent Effluent Effluent Influent Removal Influent Removal Influent Removal 9,957 99.0% 98.8% **CBOD** 991,872 908,950 10,230 98.8% 1,064,801 12,440 TSS 1,507,796 11,007 99.3% 1,401,642 13,601 99.0% 1,366,433 13,238 99.0% Phosphorous 17,514 1,140 93.5% 16,757 770 95.8% 19,549 579 97.0% Ammonia 58,845 3,400 94.2% 59,972 1,192 98.0% 49,387 5,063 89.7%

Table 1 - Wastewater Influent / Effluent Treatment Data

Work Completed:

- 10,020 gallons of spent sulfuric acid (i.e. ferrous sulfate) was used for phosphorus removal during the reporting period. The chemical cost savings for using ferrous sulfate was approximately \$7,215.00. 2,570 gallons of ferrous chloride purchased chemical needed to be fed during the three month period to meet phosphorus discharge requirements.
- Monthly effluent ammonia removal averaged 94.0% for the three month period. The effluent ammonia concentration averaged 0.99 mg/L. The effluent limit for the time period was 18.0 mg/L.

Work in Progress:

• Fine Screen Replacement Project: Strand Associates engineers, along with staff from AWWTP staff and August Winter & Sons Inc. attended a pre-construction meeting in mid-October. The meeting overviews project requirements and owner expectations. Project construction is tentatively scheduled to start in late January.

Appleton Wastewater Treatment Plant Synopsis October 2014 - December 2014

- AWWTP Evaluation of Phosphorus Treatment Optimization and TMDL Compliance Project: The full scale chemical testing demonstration was delayed until the new chemical dosing pumps system arrives and is installed. The anticipated startup of the chemical demonstration is expected in late January or early February 2015. The information obtained from this demonstration is critical to completing the remaining project tasks in the multi-year study being lead by the engineering firm CH2M Hill.
- **Digester Improvements Project:** AWWTP staff reviewed and evaluated engineering proposals for this project. McMahon Engineers was awarded the contract for design services to complete the upgrades. Project goals include reducing electrical costs to this process by approximately \$30,000 a year. Other project elements address the age and wear and tear of equipment.
- Everett Street Lift Station Improvement Project: McMahon Engineers evaluated the lift station operations data and location and met with AWWTP staff to assist in developing plans and estimates for project options. Subsequent meetings between the engineers and staff resulted in agreement over the best alternative. The contractor pre-bid meeting was held in early October.
- Personnel: AWWTP operations and maintenance staff worked through the resignation of a Maintenance Specialist/Millwright in early October. With the Human Resources Department, management staff interviewed and evaluated qualified candidates. A new Maintenance Specialist/Millwright started employment in late December.

Regulatory Summary

 Monthly Discharge Monitoring reports for October, November and December were filed electronically on time for regulatory compliance. The 2014 3rd quarter short form was also submitted.

Laboratory Program

- Program objectives for regulatory and process sampling and analysis were met including results for the Discharge Monitoring Report (DMR) and Health Department pool testing program.
- Lab personnel completed the analysis of Single Blind Proficiency samples for laboratory recertification.
- Lab staff conducted compliance monitoring sampling and pretreatment monitoring sampling to comply with 2014 requirements.
 - Note: A corrective action is in process for Whole Effluent Toxicity Testing
- The newly hired Utility Worker was trained in BOD testing procedures and passed the Initial Demonstration of Capability (IDOC).

Appleton Wastewater Treatment Plant Synopsis October 2014 - December 2014

EFFLUENT QUALITY SUMMARY

October 2013 - December 2014

Effluent Parameter:	CBOD mg/L	TSS mg/L	Total Phosphorus mg/L	Ammonia- Nitrogen mg/L	Chlorine Residual mg/L	Fecal Coliform Colonies/ 100 ml	pH s.u.
WPDES LIMITS:	25 mg/L monthly avg.	30 mg/L monthly avg.	1 mg/L monthly avg.	4.4 mg/L monthly avg.	0.037 mg/L daily limit	400 col/100ml geom. mean	6.0 - 9.0 daily limit
2013							
October	3	4	0.65	1.21	NA	NA	7.2/7.8
November	4	2	0.28	0.62	NA	NA	7.5/7.7
December	6	4	0.57	3.38	NA	NA	7.2/7.5
2014			l t				
January	8	5	0.63	20.08	NA	NA	7.5/7.6
February	5	5	0.58	9.56	NA	NA	7.1/7.4
March	4	3	0.34	2.21	NA	NA	6.9/7.1
April	2	1	0.10	0.68	NA	NA	7.3/7.5
May	4	1	0.11	0.63	<0.01	17	7.1/7.4
June	3	2	0.29	0.42	<0.01	27	7.2/7.6
July	3	1	0.43	0.14	<0.01	11	7.4/7.6
August	4	4	0.39	0.40	<0.01	64	7.2/7.4
September	3	1	0.37	0.33	<0.01	14	7.2/7.5
October	3	4	0.38	1.09	NA	NA	7.3/7.5
November	4	5	0.29	0.46	NA	NA	7.2/7.3
December	4	4	0.18	1.41	NA	NA	7.1/7.2

YEAR 2014 RECEIVING STATION REVENUE

Tanier	J.	January	February	March	April	M	May	June	July	August	September	October	November	November December	Y-T-D Total
A & B Leist Trucking	55	14,313.06	14,313.06 \$ 14,872.60 \$ 57,727.42	\$ 57,727,42	\$ 82,647,36	s	91,913,49	\$ 64,171.69	\$ 19,283.58	\$ 52,587.89	\$ 63.504.47	\$ 62,627.87	\$ 42,684.23	\$ 50,242.78	\$ 616.576.44
CSR & Sons	89	1	٠.	- \$	\$	€5	,	- \$	- \$	S	54		60	S	
Den-Bec Inc.	εo.		. so	1	S	85	1	٠.	- \$	· S	- \$	1 S	, sa	٠,	65
Hickory Meadows	69	9,439.68	9,439.68 \$ 5,582,53	\$ 10,391.43	\$ 28,865,13	&	23,326.25	\$ 24,193,41	\$ 6,858.91	\$ 9,712.71	\$ 8,301.62	\$ 14,640.45	\$ 16,801.08	\$ 32,465.35	\$ 190,578,55
Jeff Waldvogel Trkg.	€9	12,124.46	12,124,46 \$ 12,509.84	\$ 15,168.38	\$ 15,368.10	⇔	17,300.98	\$ 18,154.82	\$ 18,841.15	\$ 16,686.38		\$ 17,724,17 \$ 19,210,42	\$ 16,802.84	\$ 18,280,42	\$ 198,171.96
KA Services	69	,	-	٠.	1 \$9	۶۵	•	٠.	٠.	s s	\$ 255.49	\$ 1,105.37	\$ 235.42	\$	\$ 1,596.28
Sanimax	69	,		٠,	\$ 152.33	S S	,	\$ 83.42	\$	\$	\$ 247.90	\$ 107.45	1	. 5	\$ 591.10
Schwind Trucking	69	1	٠.	٠	· ·	\$	1		\$ 2,273,44	\$ 493.28	\$ 1,659.31		- 8	s)	\$ 4,426,03
Van's Septic Service	69	1		55	€5	89	-	8		. 8	- \$,	, sa	, 6-9	. ↔
Veolia	w	٠		۱,	, 59	ø		, 64		S	- \$	- \$	2	,	€2
Waldvogel Trucking	εn	3,345,74	\$ 3,190.94	\$ 3,209,25	\$ 3,340.99	69	3,037.06	\$ 3,235.91	\$ 3,103.58	\$ 2,703.16	\$ 3,548.62	\$ 3,133.68	\$ 3,390.49	\$ 3,071.18	\$ 38,310.60
2014 Total	69	39,222,94	\$ 36,155.91	\$ 86,496.48	\$ 130,373.91	-	\$ 135,577,78	\$ 109,839.25	\$ 50,360,66	\$ 82,183.42	\$ 95,241.58	\$ 100,825,24	\$ 79,914.06	########	\$ 1,050,250.96
2013 Total		\$46,492.59	\$47,168.51	\$65,744.46	\$84,936.86	_	\$50,541.77	\$52,141.61	\$49,581.40	\$45,491.61	\$49,009.86	\$60,183.00	\$57,203.91	\$ 35,438.28	\$ 643,933.86

Date:

January 16, 2015 K. Rindt (via email) C. Shaw (via email) Copies:

B. Kreski

Utilities Committee