

Sidewalks closed on College until early June after demolition is complete and earth retention. Proper signage to be handled by Warning Lights. Then move pedestrian traffic into parking lane protected by jersey barriers.

Red line represents site fencing for initial demolition and earth retention.

Approx. Earth Retention. Goal is to have it withing first section of concrete out from the building. Cut off 4' below grade and leave in place. H-Piles & wood lagging.

Raze/Demolish Buildings

Maintain 11' drive lane at all times except for fascade work. Switch alley traffic to one West bound lane.

