

City of Appleton, Wisconsin
2017 Wastewater Treatment Plant Improvements

Attachment A
Change Order No. 2
January 23, 2020

Item 1: F2 Bldg Add Exterior Dual Layer Filters to Intake Louvers

RFP 008 was prepared in response to it being discovered the new intake louvers to be installed in F2 Building as part of this Project do not have filter boxes similar to the existing intake louvers within the building. Space constraints limit the type and location of filtering options. While an interior pleated filter system is preferred, gaining access for filter replacement is not conventional for the intakes of concern. Therefore, a stackable dual layer filtering system to be mounted on the exterior of the intake louvers is proposed. Included with this RFP is the addition of the exterior filtering system for the intake of existing High Pressure Blower 2 which is currently not filtered at the exterior intake.

The Work to be completed is based on a lump sum price. See Appendix 1 attached for the Contractor's cost which provides a detailed cost breakdown for this change.

Add to the Contract Amount: \$5,703.00