WATER SUMMARY FOR OCTOBER 2014

Work done by Construction Mainten	ance			
	Oct 13	Oct 14 ₂	YTD 13	YTD 14
Hydrants repaired	24	28	182	124
Hydrants replaced	0	0	3	2
Hydrant leaks	0	0	1	0
Valves replaced	0	0	2	6
Valves tested & inspected	0	. 0	869	. 0
Valves Rebuilt	1	0	23	22
Valve boxes repaired	12	28	153	159
Curb boxes repaired	18	33	183	228
Curb boxes replaced	3	36	189	226
Lead or galvanized replaced	7	2	22	5
New services 1"	0	0	2	1
New services >1"	0	3	6	° 8
Water main breaks	8	. 6	70	117
Joint leaks repaired	0	0	3	1
Water quality	2	1	14	14
Service leaks (City side)	0	0	3	3
Work done by Meter Service Team			`	
	Oct 13	Oct 14	YTD 13	YTD 14
New accounts set with 3/4" or 1"	8	16	204	53
New accounts set with larger meter	0	0	1	2
Meters tested	145	735	362	3263
Meters failed	0	0	2	3
Meters stalled	0	. 0	25	3
Service calls	120	109	1070	1304
Final readings	375	344	3435	3377
Read meters - no reading	30	0	148	205
Defective trace replaced	1	0	4	. 0
Exception meters inspected	0	0	0	2
Exception meters removed	1	0	· 1	1
Service leaks found	. 0	2	3	10
Cross connection inspections	0	610	0	2771

WATER MAIN BREAK/JOINT LEAK REPORT OCTOBER 2014

LOCATION	Work Order	TYPE OF PIPE	SIZE	YEAR	BREAK	ESTIMATED DURATION	ESTIMATED WATER LOSS IN GALLONS	ESTIMATED DOLLAR VALUE OF WATER REVENUE LOSS**
901 E. Marquette Street	183335	CIP	6"	1952	3" hole	6 hours	540,000	\$3,284.76
637 E. Taft Avenue	183336	CIP	8"	1963	3" hole	6 hours	540,000	\$3,284.76
Packard Street/Clark Street	183348	DIP	8"	1978	3" hole	6 hours	540,000	\$3,284.76
1607 S. Carver Lane	183338	CIP	6"	1952	3" hole	6 hours	540,000	\$3,284.76
606 E. Mitchell Avenue	183378	DIP	8"	1978	3" hole	4 hours	360,000	\$2,189.84
Division Street/Pershing Street	183411	CIP	6"	1958	2" hole	6 hours	240,000	\$1,459.89
				•				\$0.00
								\$0.00
-								

^{**}Water loss is calculated at the residential rate of \$4.55 per 100 cubic feet.

WATER MAIN BREAK/JOINT LEAK DATA LOG OCTOBER 2014

Leak Location	Arterial, Collector, Freeway, Local	Type of Street Concrete/Ashpait	Major Break Minor Break	Catch Basin Draining Yes/No	Date/Time	Comments
					10/23/2014 4:00 a.m. Thursday	
901 E. Marquette Street	Local	Asphalt	Major	Yes 300' away		Fixed during normal work hours.
					10/23/2014 8:00 a.m. Thursday	
637 E. Taft Avenue	Collector	Concrete	Major	Yes 400' away	:	Fixed during normal work hours.
					10/23/2014 9:00 a.m. Thursday	
Packard Street/ Clark Street	Local	Concrete	Major	Yes 10' away		Fixed right away. Causing terrace damage and a business was without water.
					10/23/2014 9:00 a.m. Thursday	,
1607 S. Carver Lane	Local	Asphalt	Major	Yes 300' away		Fixed during normal work hours.
	,	2.	mojo:	coo anag	10/23/2014 5:30 p.m. Thursday	T you during normal norw route.
606 E. Mitcheil Avenue	Local	Concrete	Major	Yes 150' away		Fixed right away.
					10/25/2014 7:00 a.m. Saturday	
Division Street/Pershing Street	Local	Asphait	Major	Yes 50' away	. "-	Fixed right away.