

CONTRACT CHANGE ORDER

Change Order No. 2
 Date 06/15/23

Contract No. 72-22 for the following public work : H-21 Redundant Raw Water Line

between PTS Contractors Inc , 4075 Eaton Road, Green Bay, WI 54311
 (Contractor Name) (Contractor Address)

and the City of Appleton dated: 6/22/2022 is hereby changed in the following particular wit:

Item No.	Account No.	Current Contract Amount	Current Contingency	C.O. Amount (+/-)	Contingency (+/-)	New Contract Total	New Contingency Total
1	5371.6809.5	\$4,900,000.00	\$475,000.00	\$30,450.29	(\$30,450.29)	\$4,930,450.29	\$444,549.71
2						\$0.00	\$0.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9						\$0.00	\$0.00
10						\$0.00	\$0.00
	Total	\$4,900,000.00	\$475,000.00	\$30,450.29	(\$30,450.29)	\$4,930,450.29	\$444,549.71

Reason for Change: Unanticipated changes in field conditions, including: custom pipe fitting fabrication and installation for connection at Filtration Plant; custom pipe fitting field connection at Waverly Pump Station; contracted private water service field locates to avoid damage/interruption to Menasha water customers; repair of 10" Menasha water main near new water line installation; hydraulic excavation and associated traffic control at two under-pavement locations to pinpoint location of existing water mains (one connection point, one avoidance).

The Contract Time will be (increased / decreased / unchanged) by this Change Order: unchanged Days

The Date of Completion as of the date of this Change Order therefore is: unchanged

Finance Committee Agenda Date: 06/26/23

Date approved by Council: _____