

McMAHON ASSOCIATES, INC.

STAAB CONSTRUCTION CORPORATION  
1800 Laemle Avenue  
Marshfield, WI 54449

Contract No. A0005-9-19-00445  
Project File No. A0005-09-19-00445.08  
Change Order No. Six (6)  
Issue Date: February 25, 2022  
Project: CITY OF APPLETON  
WWTP 2019 Improvements Project

**You Are Directed To Make The Changes Noted Below In The Subject Contract:**

	(Item Description)	(Price)
6.33	Install Temporary Blind Flanges And Provide Temporary Bypass Pumping At Building H Wet Well ..... ADD	\$5,590.00
6.34	Provide Two (2) 10-Inch SST Spools On Filtrate Line ..... ADD	\$2,917.00
6.35	Coat Existing Effluent Piping Associated With New Pumps In Building H (Including Exterior)..... ADD	\$6,661.00
6.36	Direct Wire Air Compressor Drain Valves ..... Add	\$351.00
6.37	Provide Non-Slip Coating At The Fe Unloading Containment Area ..... ADD	\$1,902.00
6.38	Provide Three (3) SST Wye Strainers Upstream Of New Pressure Reducing Valves.. ADD	\$1,734.00
	<b>TOTAL</b>	<b>+ \$19,155.00</b>


**The Changes Result In The Following Adjustments:**

	CONTRACT PRICE	TIME
Prior To This Change Order	<u>\$2,789,125.00</u>	<u>3/31/2022</u> Final Completion Date
Adjustments Per This Change Order	<u>+ \$19,155.00</u>	<u>91</u> days
Current Contract Status	<u>\$2,808,280.00</u>	<u>6/30/2022</u> Final Completion Date

Recommended:  
**McMAHON ASSOCIATES, INC.**  
Neenah, Wisconsin

Accepted:  
**STAAB CONSTRUCTION CORP.**  
Marshfield, Wisconsin

Authorized:  
**CITY OF APPLETON**  
Outagamie County, Wisconsin

By:   
Date: December 15, 2021

By: Benjamin J. Lee  
Date: 2-28-22 President

By:   
Date: 2/23/22

- OWNER Copy
- CONTRACTOR Copy
- ENGINEER Copy (Contract Copy)
- FILE COPY

Four (4) Copies Should Accompany This Change Order  
**Execute And Return To ENGINEER For Distribution**