

**CONTRACT CHANGE ORDER & CONTRACT AMENDMENT**

Change Order No. 2

Date Aug 30, 2013

Contract No. 12-13 for the following public work: Unit X-13, Sewer & Water Reconstruction #2

between Don Hietpas & Sons, Inc and the City of Appleton dated 05/31/13 is hereby changed in the following particular wit:

Item No.	Account No.	Current Contract Amount	Current Contingency	C.O. Amount (+/-)	Contingency (+/-)	New Contract Total	New Contingency Total
1	5371.6809.5	\$816,479.94	\$1,725.40	\$18,820.00	\$0.00	\$835,299.94	\$1,725.40
2	5230.6809.4	\$176,437.33	\$5,500.00	\$0.00	\$0.00	\$176,437.33	\$5,500.00
3	5431.6809.3	\$84,301.33	\$5,342.00	\$0.00	\$0.00	\$84,301.33	\$5,342.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9						\$0.00	\$0.00
10						\$0.00	\$0.00
<b>Total</b>		<b>\$1,077,218.60</b>	<b>\$12,567.40</b>	<b>\$18,820.00</b>	<b>\$0.00</b>	<b>\$1,096,038.60</b>	<b>\$12,567.40</b>

Reason for Change: Conflict w/unknown wooden crib/concrete at intersection of Everett & Lynndale. T&M for additional 15 hours crew; use of 20" casing; additional day of railroad flagging; traffic control/detour for intersection closure. Total for \$53,770 with \$40,200 deduct for orig 24" ca bid price.

Furnish & Install 325 c.y. topsoil and mulch for remaining streets. City supplied compost mulch no longer available.

The Contract Time will be (increased / decreased / unchanged) by this Change Order: 2 Days

The Date of Completion as of the date of this Change Order therefore is: 97 days

Finance Committee Agenda Date: 09/11/13

Date approved by Council: \_\_\_\_\_