

CONTRACT AMENDMENT AND CHANGE ORDER

Change Order No. 1
 Date 08/05/20

Contract No 102-20 for the following public work Unit O-20 Sanitary & Storm Sewer (CIPP) Lining
 between Visu-Sewer, Inc., W230 N4855 Betker Drive, Pewaukee, WI 53072
 (Contractor Name) (Contractor Address)

and the City of Appleton dated: 4/22/2020 is hereby changed in the following particular wit:

Item No.	Account No.	Current Contract Amount	Current Contingency	C.O. Amount (+/-)	Contingency (+/-)	New Contract Total	New Contingency Total
1	5230.680904	\$90,600.00	\$4,530.00	\$26,330.00		\$116,930.00	\$4,530.00
2	5431.680903	\$538,250.00	\$26,920.00			\$538,250.00	\$26,920.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9						\$0.00	\$0.00
10						\$0.00	\$0.00
	Total	\$628,850.00	\$31,450.00	\$26,330.00	\$0.00	\$655,180.00	\$31,450.00

Reason for Change: Due to existing conditions, storm MH-94 on item 8, is buried and would require heavy equipment for access. To avoid this conflict we will now CIPP line 146 feet of Corrugated Metal Pipe down stream at the unit bid rate. This will avoid additional costs and disruption to homeowner properties in the Ravine off Ravina Place and Memorial Drive.

The Contract Time will be (increased / ~~decreased~~ / ~~unchanged~~) by this Change Order: 30 Days

The Date of Completion as of the date of this Change Order therefore is: 10/25/20

Finance Committee Agenda Date: 08/10/20

Date approved by Council: 08/19/20

SANITARY STORM SEWER (CIPP) LINING, UNIT O-20
Appleton, WI

Change Proposal #1

Storm Liner - Ravinia Pl 30" Add-On Lines for Item 8

Install CIPP Liner from MH FF-94 to FF-95 to FF-96 (146' - 30" Storm Sewer Lining / LUMP SUM)	\$26,330.00
Total	\$26,330.00