

CONTRACT CHANGE ORDER

Change Order No. 1
 Date 05/15/24

Contract No. 21-24 for the following public work : Unit H-23 Lightning Drive Extension Phase 1

between Peters Concrete Company 1516 Atkinson Drive, Green Bay, WI 54303
 (Contractor Name) (Contractor Address)

and the City of Appleton dated: January 19, 2024 is hereby changed in the following particular wit:

Item No.	Account No.	Current Contract	Current	C.O. Amount	Contingency	New Contract	New Contingency
		Amount	Contingency	(+/-)	(+/-)	Total	Total
1	5371	\$129,501.00	\$10,000.00	\$0.00	\$0.00	\$129,501.00	\$10,000.00
2	5431	\$101,223.40	\$6,000.00	\$0.00	\$0.00	\$101,223.40	\$6,000.00
3	5230	\$1,019,704.54	\$75,000.00	\$0.00	\$0.00	\$1,019,704.54	\$75,000.00
4	4240	\$294,424.18	\$25,000.00	\$77,508.00	-\$23,065.18	\$371,932.18	\$1,934.82
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9						\$0.00	\$0.00
10						\$0.00	\$0.00
	Total	\$1,544,853.12	\$116,000.00	\$77,508.00	-\$23,065.18	\$1,622,361.12	\$92,934.82

Reason for Change: Encountered wet soils in proposed roadway subgrade requiring excavation below subgrade and additional crushed stone base.

The Contract Time will be increased by this Change Order: 0 Days

The Date of Completion as of the date of this Change Order therefore is: October 15, 2024

Finance Committee Agenda Date: 05/20/24

Date approved by Council: _____