

CONTRACT AMENDMENT AND CHANGE ORDER

Change Order No. 1

Date 04/19/17

Contract No. 73-16 for the following public work : Arbutus Park Stormwater Lift Station Reconstruction

between August Winter & Sons, Inc. , 2323 N Roemer Road, Appleton, WI 54912-1896
 (Contractor Name) (Contractor Address)

and the City of Appleton dated: 01/11/17 is hereby changed in the following particular wit:

Item No.	Account No.	Current Contract Amount	Current Contingency	C.O. Amount (+/-)	Contingency (+/-)	New Contract Total	New Contingency Total
1	5230.6809.4	\$213,775.00	\$21,377.50	\$0.00	\$0.00	\$213,775.00	\$21,377.50
2	4350.6802.4180	\$0.00	\$0.00	\$45,925.00	\$4,500.00	\$45,925.00	\$4,500.00
3						\$0.00	\$0.00
4						\$0.00	\$0.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9						\$0.00	\$0.00
10						\$0.00	\$0.00
Total		\$213,775.00	\$21,377.50	\$45,925.00	\$4,500.00	\$259,700.00	\$25,877.50

Reason for Change: Single bid for retaining wall work significantly over budget and subsequently rejected. Entire scope of that project included in this amendment.

The Contract Time will be (increased / decreased / unchanged) by this Change Order: Five (5) Days

The Date of Completion as of the date of this Change Order therefore is: 08/03/17

Finance Committee Agenda Date: 04/25/17

Date approved by Council: _____



AUGUST WINTER & SONS, INC.
MECHANICAL CONTRACTORS

2323 NORTH ROEMER ROAD * APPLETON, WI 54911
PO BOX 1896 * APPLETON, WI 54912
PHONE: 920-739-8881 * FAX: 920-739-2230

April 17, 2017

City of Appleton
Sue Olsen

CO.1

CHANGE ORDER PRICE AND BREAKDOWN

Project/Job#: City of Appleton- Arbutus Park

Description: Added cost for site clearing and grubbing, erosion control, retaining wall, and restaration

Our change order price and breakdown follows:

August Winter

Material.....	\$	-
Labor..... 80 hrs	\$	4,460
Direct Costs.....	\$	1,472
Equipment Rental.....	\$	13,400
Indirect Costs.....	\$	226
Subtotal.....	\$	19,558
Overhead.....	\$	2,934
Total.....	\$	22,491

Subcontracts

Total Subcontractor Costs.....	\$	20,890
Subcontractor Markup.....	\$	2,089
Total Subcontractor Costs w/overhead.....	\$	22,979
Total AWS/Subcontractor Costs.....	\$	45,470
Profit/Bond.....	\$	455

Change Order Total..... \$ 45,925

Time extension required is 5 days.

This quotation based upon acceptance within 30 days.

Exclusions: 0

Kurt Van Grinsven

August Winter & Sons, Inc.
PH: 920-739-8881 FX: 920-739-2230

VISIT OUR WEB SITE AT WWW.AUGUSTWINTER.COM

Branch Office: 5613 Schofield Avenue * Schofield, WI 54476 * PH: 715/355-7555 * FAX: 715/355-9048
HVAC * PLUMBING * TANK FABRICATION * PROCESS PIPING * IND. SHEETMETAL
SPECIALTY METAL FAB. * ASME PRESSURE VESSELS * ASME CODE WELDING * 24 HR. SERVICE * ENGINEERING
STATE OF WISCONSIN LICENSED MASTER PLUMBERS, LICENSE NUMBER 227170