

**CONTRACT CHANGE ORDER & CONTRACT AMENDMENT**

Change Order No. ONE

Date 06/03/15

Contract No. 5-15 for the following public work : Unit W-15 Sewer & Water Reconstruction #1

between Van Straten Construction Co., Inc. and the City of Appleton dated 05/21/15 is hereby changed in the following particular wit:

Item No.	Account No.	Current Contract Amount	Current Contingency	C.O. Amount (+/-)	Contingency (+/-)	New Contract Total	New Contingency Total
1	5371.6809.5	\$1,203,618.34	\$50,000.00	\$12,920.00	-\$12,920.00	\$1,216,538.34	\$37,080.00
2	5431.6809.3	\$687,948.33	\$19,000.00		\$0.00	\$687,948.33	\$19,000.00
3	5230.6809.4	\$602,338.33	\$30,000.00	\$47,500.00	\$0.00	\$649,838.33	\$30,000.00
4	5220.6809.	\$2,500.00	\$1,000.00		\$0.00	\$2,500.00	\$1,000.00
5						\$0.00	\$0.00
6						\$0.00	\$0.00
7						\$0.00	\$0.00
8						\$0.00	\$0.00
9						\$0.00	\$0.00
10						\$0.00	\$0.00
<b>Total</b>		<b>\$2,496,405.00</b>	<b>\$100,000.00</b>	<b>\$60,420.00</b>	<b>-\$12,920.00</b>	<b>\$2,556,825.00</b>	<b>\$87,080.00</b>

Reason for Change: #5371 - Additional quantities on overall project for water main, valves, service work.

#5230 - Douglas St. relay requires storm replacement to be 18" dia vs bid 15" due to storm water flood study. Results came in just before bid opening.

- McKinley St. requires installation of an HSD device at the inters. of Madison. Structure is 8' dia and has a 4' sump, for meeting State water quality requirem

The Contract Time will be (increased/decreased / unchanged) by this Change Order: 0 Days

The Date of Completion as of the date of this Change Order therefore is: 120 days

Finance Committee Agenda Date: 06/10/15

Date approved by Council: \_\_\_\_\_